

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

January 31, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



Accent Paint in Building 2032



Wet Walls In Restroom



Gutter Drain Tie-In At Gymnasium



Media Center Wooden Canopy



East Elevation Hardscapes



Ceiling Grid & Lights

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

January 31, 2020



Last Week's Activities:

- Continued brick installation at new addition
- Continued storefront installation at new addition
- Continued building dry in at building 2030
- Continued priming and painting at building 2032
- Completed reinstalling VRF's at buildings 2033 & 2040
- Continued ceiling light installation at buildings 2033 & 2040
- Began curtain wall glazing on level 2 in building 2030
- Began replacing wood façade at building 2031
- Began replacing existing canopy wood
- Continued exterior brick point up

This Week's Activities:

- Began hardscapes at the courtyard
- Continued brick installation at new addition
- Continued painting at building 2032
- Continued ceiling light installation at buildings 2033 & 2040
- Began bathroom wet walls in building 2032
- Continued wood canopy woodwork
- Completed drywall on level 2 in new addition
- Tied in gutter drains at gymnasium
- Installed field drains in the courtyard
- Started VRF units up at level 2
- Installed AHU-I

Next Week's Activities:

- Complete hardscapes at the courtyard
- Begin curb and gutter installation
- Begin pressure washing for brick staining
- Complete painting at building 2032
- Complete ceiling light installation at buildings 2033 & 2040
- Complete tile installation in building 2032
- Begin installation of cafeteria ceiling grid in building 2031
- Replace roof gutters
- Pour courtyard SOG
- Begin canopy footings

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,957,883