

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

February 7, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



Completed Bathroom Tile



Dry Blast



Brick Pressure Washing



Media Center Canopy



New Windows



Accent Paint in Building 2040

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

February 7, 2020



Last Week's Activities:

- Began hardscapes at the courtyard
- Continued brick installation at new addition
- Continued painting at building 2032
- Continued ceiling light installation at buildings 2033 & 2040
- Began bathroom wet walls in building 2032
- Continued wood canopy woodwork
- Completed drywall on level 2 in new addition
- Tied in gutter drains at gymnasium
- Installed field drains in the courtyard
- Started VRF units up at level 2
- Installed AHU-I

This Week's Activities:

- Completed bathroom tile in building 2032
- Continued painting at building 2032
- Continued ceiling light installation at buildings 2033 & 2040
- Began bathroom wet walls in buildings 2033 & 2040
- Continued VRF installation in buildings 2033 & 2040
- Began drywall on level 1 in new addition
- Begin pressure washing for brick staining
- Began dry blast

Next Week's Activities:

- Begin Epoxy flooring in bathrooms
- Begin curb and gutter installation
- Continue pressure washing for brick staining
- Begin brick staining
- Complete painting at building 2032
- Complete ceiling light installation at buildings 2033 & 2040
- Begin installation of cafeteria ceiling grid in building 2031
- Replace roof gutters
- Pour courtyard SOG
- Complete bathroom wet walls

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$4,494,579