

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

February 13, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



Brick Staining



Curtain Wall Glazing



New Addition Framing to Existing



Electrical Breaker Panels



Ceiling Grid and Lights in building 2040



Media Center Accent Wall

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

February 13, 2020



Last Week's Activities:

- Completed bathroom tile in building 2032
- Continued painting at building 2032
- Continued ceiling light installation at buildings 2033 & 2040
- Began bathroom wet walls in buildings 2033 & 2040
- Continued VRF installation in buildings 2033 & 2040
- Began drywall on level 1 in new addition
- Began pressure washing for brick staining
- Completed dry blast

This Week's Activities:

- Continued painting at building 2032
- Continued ceiling light installation at buildings 2033 & 2040
- Completed bathroom wet walls
- Continued VRF installation in buildings 2033 & 2040
- Continued drywall on level 1 at new addition
- Continued pressure washing for brick staining
- Continued brick installation on new addition
- Began brick staining
- Completed curtain wall and storefront glazing at new addition

Next Week's Activities:

- Begin Epoxy flooring in bathrooms
- Begin curb and gutter installation
- Continue pressure washing for brick staining
- Continue brick staining
- Complete painting at building 2032
- Complete ceiling light installation at buildings 2033 & 2040
- Begin installation of cafeteria ceiling grid in building 2031
- Replace roof gutters

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$4,494,579