

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Humphries Elementary School

February 27, 2020

**Prepared For:** Atlanta Public Schools

**Prepared By:** Seth Nama



Brick Staining



Epoxy Flooring



Aris Clip System



Storefront at Main Entrance



Lower Level Courtyard Hardscapes



Level 2 Existing to New Addition Framing

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Humphries Elementary School

February 27, 2020



### Last Week's Activities:

- Completed first coat of paint at building 2032
- Continued ceiling light installation at buildings 2033 & 2040
- Began epoxy flooring in bathrooms
- Continued VRF installation in buildings 2033 & 2040
- Continued drywall on level 1 at new addition
- Continued pressure washing for brick staining
- Completed brick installation on new addition
- Continued brick staining
- Completed curtain wall and storefront glazing at new addition

### This Week's Activities:

- Continued painting in buildings 2033 & 2040
- Completed ceiling light installation at buildings 2033 & 2040
- Continued epoxy flooring in bathrooms
- Completed VRF installation in buildings 2033 & 2040
- Began VRF installation in new addition
- Continued drywall on level 1 at new addition
- Continued pressure washing for brick staining
- Began installing brick arris clip system
- Continued brick staining
- Began installing storefront at main entrance
- Began East hardscapes

### Next Week's Activities:

- Complete epoxy flooring in bathrooms
- Begin curb and gutter installation
- Complete pressure washing for brick staining
- Continue brick staining
- Begin VCT floor installation
- Continue arris clip installation
- Continue exterior precast tile installation
- Continue East hardscapes
- Complete first coat of paint in buildings 2033 & 2040
- Begin installation of cafeteria ceiling grid in building 2031
- Continue replacing roof gutters

### Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

### Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$4,494,579