

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

March 5, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



Brick Staining



VCT Flooring



Precast Tile



Courtyard Hardscapes



Cafeteria Windows



Epoxy Flooring in Kitchen

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

March 5, 2020



Last Week's Activities:

- Continued painting in buildings 2033 & 2040
- Completed ceiling light installation at buildings 2033 & 2040
- Continued epoxy flooring in bathrooms
- Completed VRF installation in buildings 2033 & 2040
- Began VRF installation in new addition
- Continued drywall on level 1 at new addition
- Continued pressure washing for brick staining
- Began installing brick arris clip system
- Continued brick staining
- Began installing storefront at main entrance
- Began East hardscapes

This Week's Activities:

- Completed first coat of paint in buildings 2033 & 2040
- Continued epoxy flooring in bathrooms
- Began VCT floor installation in building 2032
- Continued VRF installation in new addition
- Continued drywall on level 1 at new addition
- Continued pressure washing for brick staining
- Continued installing brick arris clip system
- Continued brick staining
- Continued installing storefront at main entrance
- Continued East hardscapes

Next Week's Activities:

- Complete epoxy flooring in bathrooms
- Begin curb and gutter installation
- Complete pressure washing for brick staining
- Continue brick staining
- Complete VCT floor installation in building 2032
- Complete arris clip installation
- Complete exterior precast tile installation
- Continue East hardscapes
- Begin installation of cafeteria ceiling grid in building 2031
- Begin replacing roof gutters

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$4,494,579