

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

March 12, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



Bathroom Fixtures



VCT Flooring



Precast & Precast Tile



East Elevation Hardscapes



Reception Area Storefront



Media Center Drywall Top Out

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

March 12, 2020



Last Week's Activities:

- Completed first coat of paint in buildings 2033 & 2040
- Continued epoxy flooring in bathrooms
- Began VCT floor installation in building 2032
- Continued VRF installation in new addition
- Continued drywall on level 1 at new addition
- Continued installing arris clip system
- Continued brick staining
- Continued installing storefront at main entrance
- Continued East hardscapes

This Week's Activities:

- Began final coat of paint in buildings 2033 & 2040
- Completed epoxy flooring in bathrooms and kitchen
- Completed VCT floor installation in building 2032
- Completed VRF installation in new addition
- Continued pressure washing for brick staining
- Continued installing arris clip system
- Continued brick staining
- Continued installing storefront at main entrance
- Continued East hardscapes
- Began installation of cafeteria ceiling grid in building 2031
- Completed final coat of paint in building 2032
- Installed generator

Next Week's Activities:

- Complete epoxy flooring in stairwells
- Begin curb and gutter installation
- Complete pressure washing for brick staining
- Continue brick staining
- Continue VCT floor installation in buildings 2033 and 2040
- Complete arris clip installation
- Complete exterior precast tile installation
- Continue East hardscapes
- Begin installation of cafeteria ceiling grid in building 2031
- Begin replacing roof gutters

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$6,100,009