

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

March 19, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



New Addition Level 2 Insulation



Cafeteria Ceiling Grid



West Elevation Precast



Arris Clip Tile



Canopy Footings



South Elevation Curb and Gutter

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

March 19, 2020



Last Week's Activities:

- Began final coat of paint in buildings 2033 & 2040
- Completed epoxy flooring in bathrooms and kitchen
- Completed VCT floor installation in building 2032
- Completed VRF installation in new addition
- Continued pressure washing for brick staining
- Continued installing arris clip system
- Continued brick staining
- Continued installing storefront at main entrance
- Continued East hardscapes
- Began installation of cafeteria ceiling grid in building 2031
- Completed final coat of paint in building 2032
- Completed generator installation

This Week's Activities:

- Continued final coat of paint in buildings 2033 & 2040
- Continued VCT floor installation in buildings 2033 & 2040
- Completed pressure washing for brick staining
- Completed installing arris clip system
- Continued brick staining
- Continued installing storefront at main entrance
- Completed installation of cafeteria ceiling grid in building 2031
- Began curb and gutter installation
- Began replacing low roof
- Began installing canopy footings

Next Week's Activities:

- Complete epoxy flooring in stairwells
- Complete curb and gutter installation
- Complete brick staining
- Complete VCT floor installation in buildings 2033 and 2040
- Complete exterior precast tile installation
- Continue East hardscapes
- Begin replacing roof gutters
- Complete media center paint

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$6,100,009