

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

March 26, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



Cafeteria Window Trim



Building 2032 Casework



Canopy



Media Center Ceiling Paint



Interior Main Entrance Storefront



South Elevation Curb and Gutter

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

March 26, 2020



Last Week's Activities:

- Continued final coat of paint in buildings 2033 & 2040
- Continued VCT floor installation in buildings 2033 & 2040
- Completed pressure washing for brick staining
- Completed installing arris clip system
- Continued brick staining
- Continued installing storefront at main entrance
- Completed installation of cafeteria ceiling grid in building 2031
- Began curb and gutter installation
- Began replacing low roof
- Began installing canopy footings

This Week's Activities:

- Continued final coat of paint in buildings 2033 & 2040
- Continued VCT floor installation in buildings 2033 & 2040
- Continued brick staining
- Completed exterior precast tile installation
- Began installing canopies
- Continued installing storefront at main entrance
- Completed epoxy flooring in stairwells
- Completed curb and gutter installation at South elevation
- Completed replacing low roof
- Continued installing canopy footings
- Continued media center paint

Next Week's Activities:

- Complete brick staining
- Complete VCT floor installation in buildings 2033 and 2040
- Complete storefront installation at main entrance
- Continue East hardscapes
- Begin replacing roof gutters
- Complete media center paint
- Complete canopy footings at South elevation
- Begin existing front entry demo
- Begin ceiling grid installation in new addition

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$6,100,009