

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Humphries Elementary School

April 23, 2020

**Prepared For:** Atlanta Public Schools

**Prepared By:** Seth Nama



Building 2040 Casework



East Elevation Hardscapes



New Addition VCT Flooring



Media Center Trim Paint



Paint in STEM Lab



Brick Staining At South Elevation

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Humphries Elementary School

April 23, 2020



### Last Week's Activities:

- Continued brick staining
- Continued installing storefront at main entrance
- Began East elevation curb and gutter
- Began bathroom tile installation in new addition
- Continued first coat of paint in new addition
- Continued replacing roof gutters
- Began ACM metal panel installation
- Began epoxy flooring in new addition
- Began installation of gym flooring

### This Week's Activities:

- Continued brick staining
- Continued installing storefront at main entrance
- Completed East elevation curb and gutter
- Completed bathroom tile installation in new addition
- Continued first coat of paint in new addition
- Continued replacing roof gutters
- Completed ACM metal panel installation
- Completed epoxy flooring in new addition
- Completed installation of gym flooring
- Completed East hardscapes
- Began VCT floor installation in the new addition
- Began canopy footings at the East elevation

### Next Week's Activities:

- Continue brick staining
- Complete VCT floor installation in buildings 2033 and 2040
- Complete storefront installation at main entrance
- Begin wood flooring installation in media center
- Continue replacing roof gutters
- Complete canopy footings at East elevation
- Complete door installation
- Complete flooring in the new addition
- Begin casework installation in the new addition
- Complete ADA lift installation in the media center

### Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

### Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$6,100,009