

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

April 30, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



New Addition Casework



Railings In Building 2033



Building 2040 Corridor VCT Flooring



Bathroom Partitions



Storefront Entrance



East Elevation Graded For Binder

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

April 30, 2020



Last Week's Activities:

- Continued brick staining
- Continued installing storefront at main entrance
- Completed East elevation curb and gutter
- Completed bathroom tile installation in new addition
- Continued first coat of paint in new addition
- Continued replacing roof gutters
- Completed ACM metal panel installation
- Completed epoxy flooring in new addition
- Completed installation of gym flooring
- Completed East hardscapes
- Began VCT floor installation in the new addition
- Began canopy footings at the East elevation

This Week's Activities:

- Continued brick staining
- Continued installing storefront at main entrance
- Completed VCT floor installation on level 2 in the new addition
- Completed canopy footings at the East elevation
- Continued door installation
- Completed casework installation on level 2 in the new addition
- Began prime/ first coat of paint in building 2031
- Completed first coat of paint in the new addition
- Began installation of bathroom partitions
- Completed retaining wall footing at East elevation

Next Week's Activities:

- Continue brick staining
- Complete VCT floor installation in buildings 2033 and 2040
- Complete storefront installation at main entrance
- Begin wood flooring installation in media center
- Complete retaining wall footing at East elevation
- Complete door installation
- Complete flooring in the new addition
- Complete casework installation in the new addition
- Complete ADA lift installation in the media center

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$7,738,280