

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

May 14, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



South Elevation Canopy



Retaining Wall At East Elevation



Final Paint In New Addition



Acoustical Ceiling Baffles In STEM Lab



VCT Flooring In Building 2050



Painted Trim At Media Center Entrance

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

May 14, 2020



Last Week's Activities:

- Continued brick staining
- Continued installing storefront at main entrance
- Completed VCT floor installation in buildings 2033 and 2040
- Began VCT floor installation in buildings 2050 and 2031
- Began sidewalk installation at East elevation
- Completed ADA lift installation in the media center
- Continued door installation
- Began wood flooring installation in media center
- Continued prime/ first coat of paint in building 2031
- Continued installation of bathroom partitions

This Week's Activities:

- Completed brick staining
- Completed installing storefront at main entrance
- Completed VCT floor installation in buildings 2050 and 2031
- Continued sidewalk installation at East elevation
- Continued door installation
- Completed wood flooring installation in media center
- Continued prime/ first coat of paint in building 2031
- Completed installation of bathroom partitions
- Began final coat of paint in the new addition
- Began canopy installation at South and East elevations
- Completed casework installation in the new addition
- Began gutter installation on building 2050

Next Week's Activities:

- Complete final coat of paint in the new addition
- Begin staining wood flooring in media center
- Complete canopy installation at South and East elevations
- Complete door installation
- Begin prime/ first coat of paint in building 2050
- Complete casework installation
- Complete installation of bathroom accessories
- Begin milling the pavement at the south elevation
- Begin carpet tile flooring installation in buildings 2050 and 2031

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$7,738,280