

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

May 28, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



Final Coat of Paint In Media Center



Final Coat of Paint In Cafeteria



Loading Dock Ramp



Reception Desk



West Elevation Sidewalks



Interior Signage

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

May 28, 2020



Last Week's Activities:

- Continued door installation
- Continued sidewalk installation at East elevation
- Completed wood floor staining in media center
- Continued prime/ first coat of paint in building 2031
- Completed installation of bathroom accessories
- Completed final coat of paint in the new addition
- Completed canopy installation at South and East elevations
- Continued casework installation in buildings 2033 and 2040
- Completed gutter installation on building 2050
- Began prime/ first coat of paint in building 2050
- Completed milling the pavement at the South elevation
- Began sidewalk installation at the South elevation

This Week's Activities:

- Continued door installation
- Completed sidewalk installation at South & West elevations
- Completed prime/ first coat of paint in building 2031
- Began final coat of paint in building 2031
- Completed final coat of paint in the new addition
- Completed casework installation in buildings 2033 and 2040
- Continued prime/ first coat of paint in building 2050
- Completed installation of roof gutters on building 2032
- Began paving at the South elevation
- Completed interior signage installation

Next Week's Activities:

- Complete door installation
- Complete prime/ first coat of paint in building 2050
- Complete final coat of paint in buildings 2033, 2040, and 2031
- Complete casework installation
- Complete carpet tile flooring installation in buildings 2050 and 2031
- Complete sidewalk installation at the East elevation
- Complete paving at the East elevation
- Complete paving at the South elevation
- Complete sidewalk installation at the East elevation

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$7,738,280