

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

June 11, 2020

Prepared For: Atlanta Public Schools

Prepared By: Seth Nama



Flagpole at The Main Entrance



East Elevation Pavement



Monumental Stairway at The Main Entrance



East Elevation Sod



South Parking Lot Wheel Stops



Stairs & Railings at The West Elevation

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

June 11, 2020



Last Week's Activities:

- Continued door installation
- Completed sidewalk installation at East elevation
- Began final coat of paint in building 2050
- Completed casework installation
- Completed prime/ first coat of paint in building 2050
- Completed paving at the South elevation
- Began carpet tile flooring installation in building 2031
- Completed carpet tile flooring installation in building 2050
- Completed final coat of paint in buildings 2033, 2040, and 2031

This Week's Activities:

- Continued door installation
- Completed all concrete
- Completed final coat of paint in building 2050
- Completed paving at the East elevation
- Continued carpet tile flooring installation in building 2031
- Completed flagpole installation
- Continued landscape installation
- Completed all flooring installation in building 2050
- Completed base installation in building 2050

Next Week's Activities:

- Complete door installation
- Complete carpet tile flooring installation in building 2031
- Complete landscape installation
- Complete APS loose furnishing installation
- Complete painting at the north building entrance, building 2050 entrance, and media center balcony

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$8,427,779