

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

August 8th, 2019

Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Building Slab Removal



Hallway CMU Wall Demolition



Main Lobby Floor Removal



Building Skin Demolition



Classroom Ceiling Removal



CMU Wall Demolition

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

August 8th, 2019



Last Week's Activities:

- Completed building roof demolition
- Continued select interior building demolition
- Continued MEP demolition
- Completed building shell demolition
- Began hauling building demo materials
- Began interior door removal
- Began ceiling removal
- Removed VRF condensing units

This Week's Activities:

- Completed building slab removal
- Completed building foundation removal
- Continued select interior building demolition
- Completed MEP demolition
- Continued interior door removal
- Continued ceiling removal
- Began floor removal
- Completed building entry removal

Next Week's Activities:

- Begin building addition pad grading
- Complete select interior building demolition
- Complete floor removal
- Begin millwork removal
- Begin select interior wall framing

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$234,399