

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

July 19th, 2016

Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Front Construction Entrance



Aerial View



Rear Canopy Demolition



Tree Removal at Back of Building



Bathroom Plumbing Fixture Removal



Main Entrance Erosion Control

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

July 19th, 2019



Last Week's Activities:

- Began tree removal
- Began temporary lighting throughout the gym
- Started MEP safe-off for building demolition

This Week's Activities:

- Began mechanical equipment removal
- Began service of existing HVAC equipment
- Began removing markerboards and tack boards
- Began erosion control silt fence installation
- Installed construction entrance
- Completed wood canopy demolition

Next Week's Activities:

- Install site fencing
- Continue mechanical equipment removal
- Begin select interior building demolition
- Complete bathroom fixture removal
- Begin bathroom partition removal

Schedule:

- Status: On Schedule
- Date of Substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed To Date: \$234,399