

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Humphries Elementary School

December 19, 2019

**Prepared For:** Atlanta Public Schools

**Prepared By:** Cody Holtzclaw



New Addition Overhead MEP



New Addition In Wall MEP



Relocated RTU Units



New Addition Window Framing & AWB



Building #2032 Drywall Tape & Finish



Building #2032 Ceiling Grid Installation

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Humphries Elementary School

December 19, 2019



### Last Week's Activities:

- Began building 2031 ductwork installation
- Completed interior framing at new addition
- Continued hanging HI drywall at new addition
- Completed roof installation at building 2033 & 2040
- Completed roof installation at new addition
- Continued MEP installation at new addition
- Continued sprinkler system installation at building 2031 & 2032
- Continued ceiling grid installation at building 2032
- Continued AWB at new addition
- Continued MEP/low voltage overhead at buildings 2033 & 2040
- Completed final grading (east)
- Completed exterior sheathing at new addition

### This Week's Activities:

- Completed interior framing at new addition
- Completed roof installation at building 2033 & 2040
- Continued MEP installation at new addition
- Completed sprinkler system installation at building 2031 & 2032
- Completed ceiling grid installation at building 2032
- Continued AWB at new addition
- Set HVAC RTU's on new addition roof
- Began installing ceiling lights in building 2032
- Continued punched opening window frame installation

### Next Week's Activities:

- Complete interior HI drywall installation
- Complete AWB at new addition
- Complete MEP/low voltage overhead at buildings 2033 & 2040
- Continue East hardscapes
- Begin building 2032 exterior brick point up
- Begin ceiling grid installation at buildings 2031, 2033 & 2040

### Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

### Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,957,883