



# Weekly Construction Progress Report

Addition and Renovation work to Barack  
& Michelle Obama Academy

Week Ending: 09/25/20

**PARRISH**  
CONSTRUCTION GROUP

# Weekly Updates

## THIS WEEK

- Tree removal beginning
- Demolition of flooring, ceilings, and walls continuing in Area 1 and 2.
- Electrical and Plumbing layout beginning in Area 1

## NEXT WEEK: 09.28.20 – 10.02.20

- Tree removal continuing
- Demolition of flooring, ceilings, and walls continuing in Area 2.
- Demolition beginning in Area 3.
- Electrical and Plumbing rough-in beginning



# Budget

## BUDGET

Construction Budget

- \$10,900,000.00

Budget Status

- \$421,596.53



## ADDITIONAL INFO

- Completed By
  - Chris Hubbard
- Copies To
  - Bill Robinson, APS
  - Sandra Horton, APS
  - Jim Fallon, PCG
  - Andy Webb, PCG
  - Chris Hubbard, PCG



# Photo Updates

## 1<sup>st</sup> Floor-Area 2 Demolition



## 1<sup>st</sup> Floor- Area 3 Demolition



# Photo Updates

Ceiling Demolition – Area 2



Flooring Demolition – Area 2





# Photo Updates

Tree Removal at New Gym



Tree Removal at New Gym

