

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

January 03, 2020

Prepared For: Atlanta Public Schools

Prepared By: Cody Holtzclaw



Duct Sock at Media Center



Electric Panels Wiring



Interior Drywall Finishes



New Addition Air & Weather Barrier



New Addition Precast Stone Framing



Level 2 Plumbing RI

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

January 3, 2020



Last Week's Activities:

- Completed interior framing at new addition
- Completed roof installation at building 2033 & 2040
- Continued MEP installation at new addition
- Completed sprinkler system installation at building 2031 & 2032
- Completed ceiling grid installation at building 2032
- Continued AWB at new addition
- Set HVAC RTU's on new addition roof
- Began installing ceiling lights in building 2032
- Continued punched opening window frame installation

This Week's Activities:

- Continued MEP installation at new addition
- Completed ceiling grid installation level 2 of the existing buildings
- Completed AWB at new addition
- Completed punched opening window frame installation
- Completed duct sock installation
- Completed level 2 drywall installation

Next Week's Activities:

- Complete MEP/low voltage overhead
- Begin East hardscapes
- Begin building 2032 exterior brick point up
- Continue controls wiring
- Begin installing ceiling light fixtures at existing building
- Begin paint prep at North building
- Complete drywall finishes

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,957,883