



# **Weekly Construction Progress Report**

**Addition and Renovation work to  
Morningside Elementary School  
Week Ending: 04/30/2021**

**PARRISH**  
CONSTRUCTION GROUP

# Weekly Updates

## THIS WEEK

- Phase 1 erosion control beginning
- Gas, water and electricity shut off at existing gym to be demolished
- Demolition kickoff meeting
- Speaking with GA Power regarding transformer location
- Completing construction office set up

## NEXT WEEK: 05.03.21 – 05.07.21

- Kickoff meeting for playset removal
- Playset removal and storage
- Portable trailers demolition beginning
- Kickoff meeting for tree removal



# Budget

## BUDGET

### Construction Budget

- \$17,100,000

### Budget Status

- \$486,239.87



## ADDITIONAL INFO

- Completed By
  - Chris Hubbard
- Copies To
  - Danny Gutlay, APS
  - Sandra Horton, APS
  - Jim Fallon, PCG
  - A.J. Segel, PCG
  - Ben Fairchild, PCG



# Photo/Activity Updates

## Upcoming Activities

- Week of April 26
  - Erosion control
  - Playset and demolition kickoff meeting
  - Playset removal and storage
  - Utility disconnect at existing gym prior to demolition
- Week of May 3
  - Portable trailer demolition
    - Includes dump truck traffic, dumpsters, large equipment, etc.
- Week of May 10
  - Demolition of existing gym building beginning
- Week of May 17
  - Demolition continuing
  - Tree removal beginning



Erosion Control



# Photo Updates

## Erosion Control



## Erosion Control

