



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 10/22/2021

THIS WEEK

- Sitework continues
 - Site grading
- Mechanical equipment relocation continues
- Mechanical, electrical and plumbing rough-in continues throughout building
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Door frame installation continues
- Plaster repair continues at Area A and B
- Batt insulation installation continues
- Hard ceiling installation in restrooms continues
- Fire extinguisher cabinet block-outs
- Concrete for new gym footings
- New gym underground utilities begins
- Structural steel at cafeteria addition finishes

NEXT WEEK: 10.25.21 – 10.29.21

- Sitework continues
 - Site grading
- Mechanical equipment relocation continues
- Mechanical, electrical and plumbing rough-in continues throughout building
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Door frame installation continues
- Plaster repair continues at Area A and B
- Batt insulation installation continues
- Concrete for new gym footings
- New gym underground utilities continues

BUDGET/SCHEDULE

Construction Budget

\$17,600,000.00

Budget Status

\$2,395,124.47

Substantial Completion:

July 25, 2022

Schedule Status:

On Schedule

Completed By:

Ben Fairchild

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates



Photo/Activity Updates

Retaining wall and existing sidewalk
demolition



Site grading for play field



Photo/Activity Updates

Cafeteria addition structural steel
complete



Concrete for new gym footings and
elevator pit



Photo/Activity Updates

HVAC in-wall rough-in



Panel board installation

