



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 11/05/2021

THIS WEEK

- Sitework continues
 - Site grading
- Mechanical equipment relocation continues
- Mechanical, electrical and plumbing rough-in continues throughout building
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Door frame installation continues
- Batt insulation installation continues
- New gym underground utilities continues
- Lighting installation continues
- Ceiling grid installation continues
- Hard ceiling rough-in begins
- Interior painting begins at Area A
- Floor prep begins at Area A
- Slab on grade for cafeteria addition

NEXT WEEK: 11.08.21 – 11.12.21

- Sitework continues
 - Site grading
- Mechanical equipment relocation continues
- Mechanical, electrical and plumbing rough-in continues throughout building
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Door frame installation continues
- Batt insulation installation continues
- New gym underground utilities continues
- Lighting installation continues
- Ceiling grid installation continues
- Hard ceiling rough-in begins
- Interior painting begins at Area A
- New gym slab on grade

BUDGET/SCHEDULE

Construction Budget

\$17,600,000.00

Budget Status

\$4,362,057.88

Substantial Completion:

July 25, 2022

Schedule Status:

On Schedule

Completed By:

Ben Fairchild

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates

Vapor barrier and rebar for cafeteria addition slab on grade



Concrete at cafeteria addition



Photo/Activity Updates

Interior framing



Interior framing and drywall at auditorium



Photo/Activity Updates

Door frame installation



Interior painting



Photo/Activity Updates

New gym underground utilities



Water and fire vault installation

