



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 11/26/2021

THIS WEEK

- Mechanical and electrical rough-in continues throughout building
- Low voltage rough-in continuing
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Lighting installation continues
- Ceiling grid installation continues
- Hard ceiling installation continues
- Interior painting continues in Area A
- Exterior metal stud installation at cafeteria addition
- Retaining wall footing install at cafeteria
- New gas service completed

NEXT WEEK: 11.29.21 – 12.03.21

- Mechanical equipment relocation finishes
- Mechanical and electrical continues throughout building
- Low voltage rough-in continues
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Lighting installation continues
- Ceiling grid installation continues
- Hard ceiling installation continues
- Interior painting continues in Area A
- Exterior cafeteria studs and sheathing continue.
- Cafeteria addition retaining wall footings continue
- Steel erection beginning at new addition

BUDGET/SCHEDULE

Construction Budget

\$17,600,000.00

Budget Status

\$5,851,249.24

Substantial Completion:

July 25, 2022

Schedule Status:

On Schedule

Completed By:

Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates

Cafeteria retaining wall footing install



Cafeteria retaining wall footing install



Photo/Activity Updates

Sprinkler material



Area A painting



Photo/Activity Updates

Restroom lighting install



HVAC and ceiling grid install

