



# Weekly Construction Progress Report

## Morningside Elementary School

Week Ending: 12/10/2021

### THIS WEEK

- Mechanical and electrical rough-in continues throughout building
- Low voltage rough-in continuing
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Lighting installation continues in Area B and Area D
- Lighting installation completed in Area A
- Ceiling grid installation continues
- Hard ceiling installation continues
- Interior painting continues in Area A and Area B
- Cafeteria addition brick beginning
- Retaining wall install at cafeteria continuing
- Steel erection continuing at new addition
- Structural reinforcing for floor at AP office.

### NEXT WEEK: 12.13.21 – 12.17.21

- Mechanical and electrical continues throughout building
- Low voltage rough-in continues
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Lighting installation continues in Area B and Area D
- Ceiling grid installation continues
- Hard ceiling installation continues
- Interior painting continues in Area A
- Cafeteria addition brick finishing
- Cafeteria addition curtainwall clips being installed
- Cafeteria addition retaining wall footings finishing
- Steel erection continuing at new addition

### BUDGET/SCHEDULE

#### Construction Budget

\$17,600,000.00

#### Budget Status

\$7,885,894.73

#### Substantial Completion:

July 25, 2022

#### Schedule Status:

On Schedule

Completed By:

Chris Hubbard

**PARRISH**  
CONSTRUCTION GROUP

# Photo/Activity Updates

New addition structural steel



Structural steel delivery



# Photo/Activity Updates

Ledge for cafeteria brick



Courtyard retaining walls



# Photo/Activity Updates

Area B grid, sprinkler, and lighting



Kitchen drywall install



# Photo/Activity Updates

Fire sprinkler install



AP Office floor repair

