



# Weekly Construction Progress Report

## Morningside Elementary School

Week Ending: 12/31/2021

### THIS WEEK

- Mechanical and electrical rough-in continues throughout building
- Low voltage rough-in continuing
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Lighting installation continues in Area B and Area D
- Ceiling grid installation continues
- Hard ceiling installation continues
- Interior painting continues in Area A and Area B
- Cafeteria courtyard yard drains installed
- Retaining wall install at cafeteria finishes
- Steel erection continuing at new addition
- Replacement of standing seam metal roof beginning

### NEXT WEEK: 01.03.22 – 01.07.22

- Mechanical and electrical continues throughout building
- Low voltage rough-in continues
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Lighting installation continues in Area B and Area D
- Ceiling grid installation continues
- Hard ceiling installation continues
- Interior painting continues in Area A
- Steel erection continuing at new addition
- Second floor decking installation
- Replacement of standing seam metal roof beginning

### BUDGET/SCHEDULE

#### Construction Budget

\$17,600,000.00

#### Budget Status

\$7,885,894.73

#### Substantial Completion:

July 25, 2022

#### Schedule Status:

On Schedule

Completed By:

Chris Hubbard

**PARRISH**  
CONSTRUCTION GROUP

# Photo/Activity Updates

New addition structural steel



Second floor decking install



# Photo/Activity Updates

Cafeteria courtyard stair installation



Metal roof replacement



# Photo/Activity Updates

Ceiling grid installed in hallway



Low voltage wire installation



# Photo/Activity Updates

Hard ceiling installation



Classroom paint

