



# Weekly Construction Progress Report

## Morningside Elementary School

Week Ending: 02/04/2022

### THIS WEEK

- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Lighting installation continues in Area B and Area D
- Ceiling grid installation continuing
- Interior painting continues in Area A and Area B
- Steel erection finishing at new addition
- Parapet steel being installed
- Replacement of standing seam metal roof continuing
- New addition stairs installation beginning
- Roof decking install finishing
- Cafeteria curtainwall installation beginning
- Plumbing carriers installation continuing
- Exterior metal stud installation beginning
- Cafeteria patio concrete placement beginning
- New addition interior metal stud installation

### NEXT WEEK: 02.07.22 – 02.11.22

- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Lighting installation continues in Area B and Area D
- Ceiling grid installation continues
- Interior painting continues in Area A and Area B
- Steel detailing beginning
- Replacement of standing seam metal roof continuing
- Parapet framing continuing
- New addition stair installation continuing
- Plumbing carriers installation continuing
- HVAC rough-in at new addition beginning
- Plumbing rough-in at new addition beginning
- Cafeteria curtainwall installation continuing
- New addition interior metal studs
- New addition curtainwall installation beginning
- Topping out beam signing by MES 5<sup>th</sup> graders

### BUDGET/SCHEDULE

#### Construction Budget

\$17,600,000.00

#### Budget Status

\$8,839,447.43

#### Substantial Completion:

July 25, 2022

#### Schedule Status:

On Schedule

Completed By:

Chris Hubbard

**PARRISH**  
CONSTRUCTION GROUP

# Photo/Activity Updates

New addition structural steel



Bridge steel install



# Photo/Activity Updates

Cafeteria curtainwall



Courtyard patio concrete install



# Photo/Activity Updates

Metal stud/ door frame



New addition stairs



# Photo/Activity Updates

Kitchen drywall finishing



Admin area drywall finishing

