



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 02/25/2022

THIS WEEK

- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Lighting installation continues in Area B and Area D
- Ceiling grid installation continuing
- Interior painting continues in Area A, B and D
- Parapet steel finishing
- Replacement of standing seam metal roof finishing
- New addition stairs installation finishing
- Cafeteria curtainwall installation finishing
- New addition curtainwall continuing
- Plumbing carriers and rough-in continuing
- Exterior metal stud installation continuing
- Exterior sheathing continuing
- New addition interior metal stud installation
- New addition HVAC rough-in
- New addition plumbing rough-in continuing
- Driveway retaining wall install beginning

NEXT WEEK: 02.28.22 – 03.04.22

- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Lighting installation continues in Area B and Area D
- Ceiling grid installation continues
- Interior painting continues in Area A and Area B
- Steel detailing continuing
- Gutter & downspout install at existing COPS building
- Plumbing carriers and rough-in continuing
- HVAC rough-in at new addition continuing
- Plumbing rough-in at new addition continuing
- Cafeteria glazing continuing
- New addition interior metal studs continuing
- New addition curtainwall installation continuing
- Lightweight insulated concrete roof decking installation beginning at new addition.
- Driveway retaining wall install finishing

BUDGET/SCHEDULE

Construction Budget

\$17,600,000.00

Budget Status

\$10,263,845.35

Substantial Completion:

July 25, 2022

Schedule Status:

On Schedule

Completed By:

Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates

New addition curtainwall framing



Bridge parapet steel install



Photo/Activity Updates

Special shape sill brick install



Driveway retaining wall footer

Photo/Activity Updates

Kitchen hood delivered



Acoustical insulation over gym install



Photo/Activity Updates

Casework install continued



Front stairs install



Photo/Activity Updates

New flooring install Area A



New flooring install Area A

