



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 03/11/2022

THIS WEEK

- Fire sprinkler installation continues
- Lighting installation continues in Area B and Area D
- Ceiling grid installation finishing
- Interior painting continues in Area A, B and D
- New addition curtainwall continuing
- Curtainwall glass install beginning
- Plumbing carriers and rough-in continuing
- Exterior metal stud installation continuing
- Exterior sheathing continuing
- New addition interior metal stud installation
- New addition Mechanical , Electrical, & Plumbing rough-in continuing
- Driveway retaining wall install beginning
- Plumbing carriers and rough-in continuing
- TPO installation on new addition roof
- Steel fireproofing beginning
- New flooring in existing building install

NEXT WEEK: 03.14.22 – 03.18.22

- Fire sprinkler installation continues
- Lighting installation continues in Area B and Area D
- Ceiling grid installation continues
- Interior painting continues in Area B, B and D
- Plumbing carriers and rough-in continuing
- HVAC rough-in at new addition continuing
- New addition electrical continuing
- New addition interior metal studs continuing
- New addition curtainwall installation continuing
- New addition glass install continuing
- Exterior metal stud installation continuing
- Exterior sheathing continuing
- TPO installation on new roof finishing
- Can wash and mechanical yard installation
- Steel fireproofing finishing
- New flooring in existing building install continuing

BUDGET/SCHEDULE

Construction Budget

\$17,600,000.00

Budget Status

\$11,341,552.58

Substantial Completion:

July 25, 2022

Schedule Status:

On Schedule

Completed By:

Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates

New addition curtainwall install



Curtainwall glass install



Photo/Activity Updates

TPO installation on new addition



TPO installation on new addition



Photo/Activity Updates

Interior framing/Mapes panel install



Steel fireproofing install



Photo/Activity Updates

Air barrier install on new addition



Metal stud installation in cafeteria corridor



Photo/Activity Updates

Admin carpet install



Ceiling tile delivery for existing building



Photo/Activity Updates

Ceiling tile install in existing building



Ceramic tile install

