



# Weekly Construction Progress Report

## Morningside Elementary School

Week Ending: 04/22/2022

### THIS WEEK

- Painting continuing in the existing building
- Fire sprinkler installation continuing in Area D and beginning in Area C (new building)
- Mechanical, Electrical, and Plumbing rough-in continuing in new addition
- Ceiling tile installation continuing in existing building
- Lighting installation continuing in existing building
- Metal stud installation in new building continuing
- Drywall installation in new building continuing
- Exterior brick installation continuing
- Storefront framing and glazing installation continuing
- Plumbing fixture installation continuing in the existing building
- Flooring installation continuing in the existing building
- Metal wall panel clips installation continuing
- Interior handrail installation continuing

### NEXT WEEK: 04.25.22 – 04.29.22

- Painting continuing in the existing building
- Fire sprinkler installation continuing in Area D
- Mechanical, Electrical, and Plumbing rough-in continuing in the new addition
- Ceiling tile installation continuing in existing building
- Lighting installation continuing in existing building
- Metal stud installation in new building continuing
- Drywall installation in new building continuing
- Exterior brick installation continuing
- Storefront framing and glazing installation continuing
- Plumbing fixture installation continuing in the existing building
- Flooring installation continuing in the existing building
- Metal wall panels clips installation continuing
- Interior handrail installation continuing

### BUDGET/SCHEDULE

#### Construction Budget

\$17,600,000.00

#### Budget Status

\$12,732,689.80

#### Substantial Completion:

July 25, 2022

#### Schedule Status:

On Schedule

Completed By:

Chris Hubbard

**PARRISH**  
CONSTRUCTION GROUP

# Photo/Activity Updates

Brick installation on Southwest stairtower



New gymnasium drywall installation



# Photo/Activity Updates

Concrete demolition for new canopy



Main electrical panel installation



# Photo/Activity Updates

Kitchen sink installation



Media Center lights/ceiling tile



# Photo/Activity Updates

Kitchen cooler/freezer material



Plumbing fixture installation