



# Weekly Construction Progress Report

## Morningside Elementary School

Week Ending: 05/20/2022

### THIS WEEK

- Painting continuing in the new building
- Fire sprinkler installation continuing in Area C
- Mechanical, Electrical, and Plumbing rough-in continuing in the new addition
- Lighting installation beginning in new building
- Drywall installation in new building finishing
- Storefront framing and glazing installation continuing
- Plumbing fixture installation continuing in the existing building
- Flooring installation continuing in the existing building
- Interior handrail installation continuing
- Curb and Gutter installation beginning
- Kitchen equipment installation continuing
- Metal wall panel installation continuing

### NEXT WEEK: 05.23.22 – 05.27.22

- Painting continuing in the new building
- Fire sprinkler installation continuing in Area C
- Mechanical, Electrical, and Plumbing rough-in continuing in the new addition
- Lighting installation continuing in new building
- Storefront framing and glazing installation continuing
- Plumbing fixture installation continuing in the existing building
- Flooring installation continuing in the existing building
- Interior handrail installation continuing
- Curb and Gutter installation continuing
- Kitchen equipment installation continuing
- Casework installation continuing
- Metal wall panel installation continuing
- Concrete apron installation beginning

### BUDGET/SCHEDULE

#### Construction Budget

\$17,600,000.00

#### Budget Status

\$14,014,974.60

#### Substantial Completion:

July 25, 2022

#### Schedule Status:

On Schedule

Completed By:

Chris Hubbard

**PARRISH**  
CONSTRUCTION GROUP

# Photo/Activity Updates

Metal wall clip installation



Curb and gutter install



# Photo/Activity Updates

Aluminum canopy installation



Storefront install at bridge



# Photo/Activity Updates

Casework installation



New HVAC system installation



# Photo/Activity Updates

New door and hardware installed



Interior lighting install in new building

