

C.S. Best HS

Description

Taken Date
02/05/2025 at 08:01 am

Upload Date
02/05/2025 at 08:03 am

Uploaded By
Craig Bonfig

File Name
[4A95D7DA-2EEF-421F-A...](#)



C.S. Best HS

Description

Taken Date
01/31/2025 at 02:03 pm

Upload Date
01/31/2025 at 02:13 pm

Uploaded By
Craig Bonfig

File Name
[D50F8C95-9759-4D0C-8...](#)



WEEKLY PROGRESS UPDATE REPORT
APS – Athletic Seating Project – Best C.S King HS
2/8/2025 – 02/14/2025



Last Week's Activities:

- Finish chain link fencing installation
- Address pre-punch

This Week's Activities:

- Address pre-punch

Next Week's Activities:

- Begin final landscaping
- Install added drain and tie-in to existing storm structure
- Punch list
- Preconstruction inspection with CoA for Washington HS
- Install erosion controls, survey, demo existing bleachers and begin excavations

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$12,797,800.00
Billings	
Date Last Billing Submitted	2/13/2024
Total Billed to Date (Including Retainage)	\$1,751,567.84
Date of Last Payment	1/16/2025
Amount Paid to Date	\$931,117.20
Amount Open Receivables (Not Including Retainage)	\$584,377.5
Percent Billed to Date	13.69%