

Washington High School

Description
Begin Excavation -
Washington HS

Taken Date
02/20/2025 at 05:51 pm

Upload Date
02/20/2025 at 05:51 pm

Uploaded By
Craig Bonfig

File Name
[B39F0FA0-2334-4772-B...](#)



Washington High School

Description
Install Erosion Controls -
Washington HS

Taken Date
02/20/2025 at 05:50 pm

Upload Date
02/20/2025 at 05:51 pm

Uploaded By
Craig Bonfig

File Name
[2177EF98-E2F0-4B55-A...](#)



Washington High School

Description
Removal of Unforeseen
Materials in Foundation
Footprint - Washington HS

Taken Date
02/20/2025 at 03:39 pm

Upload Date
02/20/2025 at 03:39 pm

Uploaded By
Craig Bonfig

File Name
[894014BE-7F6D-4F6A-B...](#)



Washington High School

Description
Tree Removal -
Washington HS

Taken Date
02/20/2025 at 02:27 pm

Upload Date
02/20/2025 at 02:27 pm

Uploaded By
Craig Bonfig

File Name
[585C76DB-5187-4CBD-...](#)



WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

2/15/2025 – 02/21/2025



Last Week's Activities:

- Install added Storm Structure – BEST C.S. King HS
- Address pre-punch – BEST C.S. King HS

This Week's Activities:

- Punch-Walk – BEST C.S. King HS
- Preconstruction Inspection with CoA – Washington HS
- Install Erosion Controls – Washington HS
- Begin Clearing and Grading – Washington HS
- Begin Excavation for Grade Beams – Washington HS
- Begin Installation of Pole Bases – Washington HS

Next Week's Activities:

- Address Punch Items – BEST C.S. King HS
- Continue Excavation for Grade Beams – Washington HS
- Begin Electrical Underground – Washington HS
- Receive Rebar Reinforcing Delivery – Washington HS
- Begin Grade Beam Pour Prep – Washington HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$12,797,800.00
Billings	
Date Last Billing Submitted	2/13/2024
Total Billed to Date (Including Retainage)	\$1,751,567.84
Date of Last Payment	1/16/2025
Amount Paid to Date	\$931,117.20
Amount Open Receivables (Not Including Retainage)	\$584,377.5
Percent Billed to Date	13.69%