



**Description**

Complete Excavation for Grade Beams- Washington HS

**Taken Date**

02/28/2025 at 10:24 am

**Uploaded By**

Craig Bonfig

**Upload Date**

02/28/2025 at 10:24 am

**File Name**

[1D20F9DC-20F3-4794-B675-34F4...](#)

**Album**

Washington High School



**Description**

Receive Rebar Delivery - Washington HS

**Taken Date**

02/28/2025 at 09:38 am

**Uploaded By**

Craig Bonfig

**Upload Date**

02/28/2025 at 09:42 am

**File Name**

[1EA2452B-91AF-443A-BAAF-489...](#)

**Album**

Washington High School



**Description**

Install Light Pole Bases - Washington HS

**Taken Date**

02/28/2025 at 08:28 am

**Uploaded By**

Craig Bonfig

**Upload Date**

02/28/2025 at 08:33 am

**File Name**

[6998C56D-916C-4E72-B286-5DC...](#)

**Album**

Washington High School



**Description**

Install Grade Beam Formwork - Washington HS

**Taken Date**

02/27/2025 at 09:42 am

**Uploaded By**

Craig Bonfig

**Upload Date**

02/27/2025 at 10:07 am

**File Name**

[969B6D38-387E-47F9-BB1A-595...](#)

**Album**

Washington High School



**Description**

Complete Excavation for Grade Beams - Washington HS

**Taken Date**

02/26/2025 at 01:55 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

02/26/2025 at 01:55 pm

**File Name**

0F34F3B1-0C41-461A-8E73-CBC...

**Album**

Washington High School



**Description**

Begin Electrical Underground - Washington HS

**Taken Date**

02/25/2025 at 07:41 am

**Uploaded By**

Craig Bonfig

**Upload Date**

02/25/2025 at 07:42 am

**File Name**

10D66E71-31BC-4891-8DD0-B26...

**Album**

Washington High School



**Description**

Complete Removal of Unforeseen Existing Concrete Foundations - Washington HS

**Taken Date**

02/25/2025 at 07:32 am

**Uploaded By**

Craig Bonfig

**Upload Date**

02/25/2025 at 07:32 am

**File Name**

666343B2-88CA-4534-AAA2-136...

**Album**

Washington High School



**Description**

Begin Electrical Underground - Washington HS

**Taken Date**

02/24/2025 at 10:44 am

**Uploaded By**

Craig Bonfig

**Upload Date**

02/24/2025 at 10:45 am

**File Name**

E82B0510-1607-494D-A4E7-9C0...

**Album**

Washington High School



# WEEKLY PROGRESS UPDATE REPORT

## APS – Athletic Seating Project

2/22/2025 – 02/28/2025



### Last Week's Activities:

- Punch-Walk – BEST C.S. King HS
- Preconstruction Inspection with CoA – Washington HS
- Install Erosion Controls – Washington HS
- Begin Clearing and Grading – Washington HS
- Begin Excavation for Grade Beams – Washington HS
- Begin Installation of Pole Bases – Washington HS

### This Week's Activities:

- Address Punch Items – BEST C.S. King HS
- Complete Final City Inspection – BEST C.S. King HS
- Complete Excavation for Grade Beams – Washington HS
- Begin Electrical Underground – Washington HS
- Complete Installation of Light Pole Bases – Washington HS
- Receive Rebar Reinforcing Delivery – Washington HS
- Install Home and Visitor Grade Beam Formwork – Washington HS
- Completed Removal of Unforeseen Existing Concrete Foundations – Washington HS

### Next Week's Activities:

- Complete Closeout – BEST C.S. King HS
- Complete Pre-Pour Preparation – Washington HS
- Complete Pre-Pour Inspections – Washington HS
- Continue Electrical Underground – Washington HS

<b><u>Contract and Billings</u></b>	
<b>Contract</b>	
Current Contract Value	\$12,797,800.00
<b>Billings</b>	
Date Last Billing Submitted	2/13/2024
Total Billed to Date (Including Retainage)	\$1,751,567.84
Date of Last Payment	1/16/2025
Amount Paid to Date	\$931,117.20
Amount Open Receivables (Not Including Retainage)	\$584,377.5
Percent Billed to Date	13.69%