

# WEEKLY PROGRESS UPDATE REPORT

## APS – Athletic Seating Project

2/29/2025 – 03/07/2025



### Last Week's Activities:

- Address Punch Items – BEST C.S. King HS
- Complete Final City Inspection – BEST C.S. King HS
- Complete Excavation for Grade Beams – Washington HS
- Begin Electrical Underground – Washington HS
- Complete Installation of Light Pole Bases – Washington HS
- Receive Rebar Reinforcing Delivery – Washington HS
- Install Home and Visitor Grade Beam Formwork – Washington HS
- Completed Removal of Unforeseen Existing Concrete Foundations – Washington HS

### This Week's Activities:

- Complete Closeout – BEST C.S. King HS
- Complete Pre-Pour Preparation – Washington HS
- Complete Pre-Pour Inspections – Washington HS
- Pour Home and Away Grandstand Footings – Washington HS
- Continue Electrical Underground – Washington HS

### Next Week's Activities:

- Excavate Infiltration Trenches – Washington HS
- Grade and Backfill Grandstand Footings – Washington HS
- Install Under Bleacher Drainage – Washington HS
- Begin Grading and Forming for Sidewalks – Washington HS

<b><u>Contract and Billings</u></b>	
<b>Contract</b>	
Current Contract Value	\$12,797,800.00
<b>Billings</b>	
Date Last Billing Submitted	2/13/2024
Total Billed to Date (Including Retainage)	\$1,751,567.84
Date of Last Payment	1/16/2025
Amount Paid to Date	\$931,117.20
Amount Open Receivables (Not Including Retainage)	\$584,377.5
Percent Billed to Date	13.69%



**Description**

Backfill and Grade - Washington HS

**Taken Date**

03/07/2025 at 09:26 am

**Uploaded By**

Craig Bonfig

**Upload Date**

03/07/2025 at 09:53 am

**File Name**

E308C9EE-36BE-4BBC-BC96-1B5...

**Album**

Washington High School



**Description**

Excavate Infiltration Trench - Washington HS

**Taken Date**

03/06/2025 at 03:44 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

03/06/2025 at 03:45 pm

**File Name**

92902BF3-4747-4615-A0BB-3D7...

**Album**

Washington High School



**Description**

Strip Form Boards - Washington HS

**Taken Date**

03/06/2025 at 03:40 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

03/06/2025 at 03:40 pm

**File Name**

6DE29617-4AC4-43FA-9074-2AB3...

**Album**

Washington High School



**Description**

Continue Electrical Underground - Washington HS

**Taken Date**

03/06/2025 at 03:40 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

03/06/2025 at 03:40 pm

**File Name**

D6A47F55-83F4-49B7-A539-2014...

**Album**

Washington High School



**Description**

Pour Grandstand Footings - Washington HS

**Taken Date**

03/04/2025 at 05:59 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

03/04/2025 at 06:02 pm

**File Name**

B7C52664-9E73-4169-ADF6-AD8...

**Album**

Washington High School



**Description**

Pour Grandstand Footings - Washington HS

**Taken Date**

03/04/2025 at 05:30 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

03/04/2025 at 05:32 pm

**File Name**

4AFD2DE8-9E5D-4A30-88AE-030...

**Album**

Washington High School



**Description**

Complete Pre-Pour Preparation - Washington HS

**Taken Date**

03/03/2025 at 12:33 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

03/03/2025 at 12:39 pm

**File Name**

7DE7695A-DD9D-47AC-B1BC-4AE...

**Album**

Washington High School



**Description**

Complete Pre-Pour Preparations - Washington HS

**Taken Date**

03/01/2025 at 02:17 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

03/03/2025 at 06:51 am

**File Name**

182E1E67-28F2-432D-8D06-8BF...

**Album**

Washington High School