



Description

Washington HS - Prep Pier Footings

Taken Date

03/13/2025 at 02:39 pm

Uploaded By

Craig Bonfig

Upload Date

03/13/2025 at 03:17 pm

File Name

[258DBB3E-B8A0-4E44-B0AA-AA3...](#)

Album

Washington High School



Description

Washington HS - Complete Storm Structure Tie-In

Taken Date

03/12/2025 at 03:53 pm

Uploaded By

Craig Bonfig

Upload Date

03/12/2025 at 04:35 pm

File Name

[FCFFCDAA-0BCF-40D5-9D2D-444...](#)

Album

Washington High School



Description

Washington HS - Excavate for Ramp Footings

Taken Date

03/12/2025 at 03:46 pm

Uploaded By

Craig Bonfig

Upload Date

03/12/2025 at 04:40 pm

File Name

[5B545675-61B2-4EF3-999E-19A7...](#)

Album

Washington High School



Description

Washington HS - Install Under Bleacher Drainage

Taken Date

03/12/2025 at 03:43 pm

Uploaded By

Craig Bonfig

Upload Date

03/12/2025 at 04:21 pm

File Name

[5819E360-A35E-448D-A21C-1CA...](#)

Album

Washington High School



Description

Washington HS - Install Under Bleacher Drainage

Taken Date

03/12/2025 at 08:23 am

Uploaded By

Craig Bonfig

Upload Date

03/12/2025 at 08:40 am

File Name

8FF5FC06-0375-442D-BE0E-FA30...

Album

Washington High School



Description

Washington HS - Survey Pier Footing Locations

Taken Date

03/11/2025 at 02:57 pm

Uploaded By

Craig Bonfig

Upload Date

03/12/2025 at 08:25 am

File Name

5B5AFE10-55FA-4328-B6F1-68A5...

Album

Washington High School



Description

Washington HS - Excavate Infiltration Trenches

Taken Date

03/11/2025 at 02:57 pm

Uploaded By

Craig Bonfig

Upload Date

03/11/2025 at 02:57 pm

File Name

40C5BCDD-668E-4FC9-8970-314...

Album

Washington High School

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

3/08/2025 – 03/14/2025



Last Week's Activities:

- Complete Pre-Pour Preparation – Washington HS
- Complete Pre-Pour Inspections – Washington HS
- Pour Home and Away Grandstand Footings – Washington HS
- Complete Electrical Underground – Washington HS

This Week's Activities:

- Excavate Infiltration Trenches – Washington HS
- Grade and Backfill Grandstand Footings – Washington HS
- Install Under Bleacher Drainage – Washington HS
- Begin Grading and Forming for Sidewalks – Washington HS
- Excavate and Pour Pier Footings for Grandstand Ramps – Washington HS

Next Week's Activities:

- Continue Forming and Pouring Pier Footings – Washington HS
- Continue Excavation of Infiltration Trenches – Washington HS
- Continue Under Bleacher Drainage – Washington HS
- Continue Grading and Forming for Sidewalks – Washington HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$12,797,800.00
Billings	
Date Last Billing Submitted	2/13/2024
Total Billed to Date (Including Retainage)	\$1,751,567.84
Date of Last Payment	1/16/2025
Amount Paid to Date	\$931,117.20
Amount Open Receivables (Not Including Retainage)	\$584,377.5
Percent Billed to Date	13.69%