



Description

Washington HS - Install Grandstands

Taken Date

03/28/2025 at 11:43 am

Uploaded By

Connor Post

Upload Date

03/28/2025 at 12:39 pm

File Name

[BA55927F-C7D0-407A-A727-8C7...](#)

Album

Washington High School

Location

Booker T. Washington HS



Description

Washington HS - Pour Sidewalks

Taken Date

03/28/2025 at 08:46 am

Uploaded By

Connor Post

Upload Date

03/28/2025 at 12:39 pm

File Name

[FA2ED5E6-4C62-4875-AC66-6C3...](#)

Album

Washington High School

Location

Booker T. Washington HS



Description

Washington HS - Begin Grandstand Installation

Taken Date

03/27/2025 at 03:09 pm

Uploaded By

Craig Bonfig

Upload Date

03/27/2025 at 03:09 pm

File Name

[9D884F0F-839D-4819-88AA-98D...](#)

Album

Washington High School



Description

Washington HS - Set Grandstand Anchor Bolts

Taken Date

03/27/2025 at 12:58 pm

Uploaded By

Craig Bonfig

Upload Date

03/27/2025 at 12:58 pm

File Name

[736FE082-16BE-410C-B222-0BB6...](#)

Album

Washington High School



Description

Washington HS - Form Sidewalks

Taken Date

03/26/2025 at 03:59 pm

Uploaded By

Craig Bonfig

Upload Date

03/26/2025 at 04:29 pm

File Name

[F87AC884-D12A-49EB-A82C-DDB...](#)

Album

Washington High School



Description

Washington HS - Receive Delivery of Grandstand Material

Taken Date

03/26/2025 at 10:37 am

Uploaded By

Craig Bonfig

Upload Date

03/26/2025 at 10:39 am

File Name

[410E0972-3585-4C5E-882B-45AE...](#)

Album

Washington High School



Description

Washington HS - Form and Pour Sidewalks

Taken Date

03/25/2025 at 01:51 pm

Uploaded By

Craig Bonfig

Upload Date

03/25/2025 at 01:51 pm

File Name

[9801FC5F-32DA-43CF-AFA6-BA15...](#)

Album

Washington High School



Description

Washington HS - Pour Sidewalks

Taken Date

03/24/2025 at 04:23 pm

Uploaded By

Craig Bonfig

Upload Date

03/24/2025 at 04:23 pm

File Name

[65B98408-BAC4-47D1-9870-1C3...](#)

Album

Washington High School

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

3/22/2025 – 03/28/2025



Last Week's Activities:

- Complete Forming and Pouring Pier Footings – Washington HS
- Continue Excavation and Installation of Infiltration Trenches – Washington HS
- Continue Under Bleacher Drainage – Washington HS
- Continue Grading and Forming for Sidewalks – Washington HS
- Begin Pouring Sidewalks – Washington HS

This Week's Activities:

- Complete Excavation and Installation of Infiltration Trenches – Washington HS
- Complete Under Bleacher Drainage – Washington HS
- Continue Grading and Forming for Sidewalks – Washington HS
- Continue Pouring Sidewalks – Washington HS
- Receive Delivery of Grandstand Materials – Washington HS
- Begin Grandstand Installation – Washington HS

Next Week's Activities:

- Continue Grandstand Installation – Washington HS
- Begin Work on ADA Parking Access – Washington HS
- Continue Pouring Sidewalks – Washington HS
- Begin Lighting Installation – Washington HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$12,797,800.00
Billings	
Date Last Billing Submitted	3/28/2024
Total Billed to Date (Including Retainage)	\$2,498,999.07
Date of Last Payment	3/17/2025
Amount Paid to Date	\$1,666,988.99
Amount Open Receivables (Not Including Retainage)	\$710,060.13
Percent Billed to Date	19.53%