



Description

Washington HS - Continue Grandstand Erection

Taken Date

04/11/2025 at 12:43 pm

Uploaded By

Craig Bonfig

Upload Date

04/11/2025 at 12:48 pm

File Name

[CFD0A39A-C925-4B7E-A5CE-E6E...](#)

Album

Washington High School



Description

Washington HS - Continue Grandstand Installation

Taken Date

04/11/2025 at 12:06 pm

Uploaded By

Craig Bonfig

Upload Date

04/11/2025 at 12:08 pm

File Name

[96BA37EA-9EC3-44E5-8CDA-AF5...](#)

Album

Washington High School



Description

Washington HS - Continue Chain Link Fencing Installation

Taken Date

04/09/2025 at 06:10 pm

Uploaded By

Craig Bonfig

Upload Date

04/09/2025 at 06:11 pm

File Name

[77F9708F-130E-4524-96C4-9B30...](#)

Album

Washington High School



Description

Washington HS - Continue Grandstand Erection

Taken Date

04/09/2025 at 06:09 pm

Uploaded By

Craig Bonfig

Upload Date

04/09/2025 at 06:09 pm

File Name

[B9AB51B2-E142-4D3B-B195-501...](#)

Album

Washington High School



Description

Washington HS - Continue Grandstand Installation

Taken Date

04/09/2025 at 06:08 pm

Upload Date

04/09/2025 at 06:08 pm

Album

Washington High School

Uploaded By

Craig Bonfig

File Name

751E9CF6-8AD0-4A59-B48F-7383...



Description

Washington HS - Install Grandstand Ramp

Taken Date

04/09/2025 at 06:07 pm

Upload Date

04/09/2025 at 06:07 pm

Album

Washington High School

Uploaded By

Craig Bonfig

File Name

9597C5CB-C0F6-4F11-906D-D16...

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

4/05/2025 – 4/11/2025



Last Week's Activities:

- Continue Grandstand Installation – Washington HS
- Complete ADA Parking Sidewalk – Washington HS
- Continue Pouring Sidewalks – Washington HS
- Start Chain Link Fencing Installation – Washington HS

This Week's Activities:

- Continue Grandstand Installation – Washington HS
- Continue Chain Link Fencing Installation – Washington HS

Next Week's Activities:

- Complete Grandstand Installation – Washington HS
- Continue Chain Link Fencing Installation – Washington HS
- Finish Pouring Sidewalks – Washington HS
- Pour Concrete Apron at Construction Entrance – Washington HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$12,797,800.00
Billings	
Date Last Billing Submitted	3/28/2024
Total Billed to Date (Including Retainage)	\$2,498,999.07
Date of Last Payment	3/17/2025
Amount Paid to Date	\$1,666,988.99
Amount Open Receivables (Not Including Retainage)	\$710,060.13
Percent Billed to Date	19.53%