



Description

Home Side Wheelchair Ramp

Taken Date

04/24/2025 at 11:32 am

Uploaded By

Craig Bonfig

Upload Date

04/24/2025 at 11:39 am

File Name

[E9E66A81-C52D-40A2-B313-D3C...](#)

Album

Washington High School



Description

Home Side Bleachers

Taken Date

04/24/2025 at 11:31 am

Uploaded By

Craig Bonfig

Upload Date

04/24/2025 at 11:40 am

File Name

[9D54FC48-F14B-453D-A98D-C08...](#)

Album

Washington High School



Description

Home Side Bleachers and Wheelchair Ramp

Taken Date

04/24/2025 at 11:30 am

Uploaded By

Craig Bonfig

Upload Date

04/24/2025 at 11:39 am

File Name

[69799207-11E2-4245-92BC-DA0...](#)

Album

Washington High School



Description

Visitor Side Bleacher

Taken Date

04/24/2025 at 11:30 am

Uploaded By

Craig Bonfig

Upload Date

04/24/2025 at 11:40 am

File Name

[0B6BDA80-DE6F-4242-B4C4-8EE...](#)

Album

Washington High School

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

4/21/2025 – 4/25/2025



Last Week's Activities:

- Complete Grandstand Installation – Washington HS
- Finish Pouring Sidewalks – Washington HS
- Pour Concrete Apron at Construction Entrance – Washington HS

This Week's Activities:

- Addressing punch items – Washington HS
- Clean Up and QC – Washington HS

Next Week's Activities:

- Install permanent seating - Washington HS
- Complete perimeter and underpinning fencing - Washington HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$12,797,800.00
Billings	
Date Last Billing Submitted	3/28/2024
Total Billed to Date (Including Retainage)	\$2,498,999.07
Date of Last Payment	3/17/2025
Amount Paid to Date	\$1,666,988.99
Amount Open Receivables (Not Including Retainage)	\$710,060.13
Percent Billed to Date	19.53%