



Description

Mays HS - Excavating for concrete stairs connecting to lower parking lot.

Taken Date

06/20/2025 at 01:00 pm

Uploaded By

Craig Bonfig

Upload Date

06/20/2025 at 02:02 pm

File Name

9262E8E8-C199-4681-8DF9-0219...

Album

Mays



Description

North Atlanta HS - Concrete formwork and reinforcing for bleacher ramp pad.

Taken Date

06/20/2025 at 07:41 am

Uploaded By

Craig Bonfig

Upload Date

06/20/2025 at 02:01 pm

File Name

0B59B4E9-B8B8-433E-8ADE-055...

Album

North Atlanta



Description

North Atlanta HS - Installing conduit for new pole lights.

Taken Date

06/19/2025 at 01:02 pm

Uploaded By

Craig Bonfig

Upload Date

06/19/2025 at 01:24 pm

File Name

E7C3BB7A-61A2-4035-8CC0-17B...

Album

North Atlanta



Description

North Atlanta HS - Concrete formwork and reinforcing for visitor bleacher footings.

Taken Date

06/19/2025 at 12:59 pm

Uploaded By

Craig Bonfig

Upload Date

06/19/2025 at 01:02 pm

File Name

3443D7F1-D0AB-4E52-88A2-25D...

Album

North Atlanta

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

6/16/2025 – 6/20/2025



Last Week's Activities:

- Start away bleacher footing excavations – North Atlanta HS
- Continue tree removal – Mays HS
- Continue home side bleacher foundation excavation – Mays HS
- Complete relocating existing utilities out of foundation footprint – Mays HS
- Complete pouring home bleacher footings – North Atlanta HS
- Complete demo of unused storage building – North Atlanta HS
- Pass final inspection with arborist and building inspector – Washington HS

This Week's Activities:

- Start electrical underground rough – North Atlanta HS
- Start concrete stair installation – Mays HS
- Continue tree removal – Mays HS
- Continue home side excavation – Mays HS
- Complete visitor side footing excavations – North Atlanta HS
- Complete visitor side concrete pour reinforcements – North Atlanta HS

Next Week's Activities:

- Start pouring home side ramp landings – North Atlanta HS
- Continue electrical underground rough – North Atlanta HS
- Continue stair installation – Mays HS
- Continue tree removal – Mays HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	5/31/25
Total Billed to Date (Including Retainage)	\$3,441,521
Date of Last Payment	5/31/25
Amount Paid to Date	\$2,544,214
Amount Open Receivables (Not Including Retainage)	\$728,231
Percent Billed to Date	25.62%