



Description

Mays HS - New ADA Parking Spots

Taken Date

11/21/2025 at 02:16 pm

Uploaded By

Craig Bonfig

Upload Date

11/21/2025 at 02:17 pm

File Name

4113B3B0-E021-4006-A647-7726...

Album

Mays



Description

Mays HS - New Tree Plantings

Taken Date

11/21/2025 at 12:09 pm

Uploaded By

Craig Bonfig

Upload Date

11/21/2025 at 12:11 pm

File Name

E28AC15C-7D98-4E70-82A9-6E6...

Album

Mays



Description

Mays HS - New Tree Plantings

Taken Date

11/21/2025 at 12:08 pm

Uploaded By

Craig Bonfig

Upload Date

11/21/2025 at 12:11 pm

File Name

D0A3B28F-94F3-40C6-85EC-68C...

Album

Mays



Description

Mays HS - Home Grandstands

Taken Date

11/21/2025 at 12:04 pm

Uploaded By

Craig Bonfig

Upload Date

11/21/2025 at 12:11 pm

File Name

73C30CC9-9FD7-4C32-9BFB-744...

Album

Mays

WEEKLY PROGRESS UPDATE REPORT

APS Athletic Seating

11/17/2025 – 11/21/2025



Last Week's Activities:

- Completed grandstand installation – Maynard HS
- Completed chain link fencing installation – Maynard HS
- Complete new emergency vehicle entrance – Maynard HS
- Generated punch list – Maynard HS
- Completed grandstand installation – Mays HS
- Completed sidewalk and concrete curbs – Mays HS
- Completed light pole installations – Mays HS

This Week's Activities:

- Install trees – Mays HS
- Install signage and striping for handicap parking – Mays HS
- Continue clean up – Mays HS
- Complete punch list – Maynard Jackson HS

Next Week's Activities:

- Install handrails at steps – Mays HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	11/5/25
Total Billed to Date (Including Retainage)	\$7,064,215.92
Date of Last Payment	9/16/25
Amount Paid to Date	\$4,598,549.13
Amount Open Receivables (Not Including Retainage)	\$2,115,455.99
Percent Billed to Date	52.58%