

WEEKLY PHOTO REPORT
APS Field House – Maynard Jackson High School
June 3, 2022



Prepared For: Atlanta Public Schools

Prepared By: Morgan Willis



Electrical Slab Rough In



MEP Slab Rough In



Retaining Wall West Elevation



Retaining Wall East Elevation

WEEKLY PHOTO REPORT

APS Field House – Maynard Jackson High School



June 3, 2022

Last Week's Activities:

- Continued MEP slab rough in
- Continued plumbing slab inspections
- Continued footing excavations
- Continued footing inspections
- Continued footing concrete pours
- Continued slab on grade prep
- Started slab inspections
- Started slab on grade concrete pours

This Week's Activities:

- Completed MEP slab rough in
- Completed plumbing slab inspections
- Continued footing excavations
- Continued footing inspections
- Continued footing concrete pours
- Continued slab on grade prep
- Continued slab inspections
- Continued slab on grade concrete pours
- Started CMU block installation
- Started masonry mock-up panels

Next Week's Activities:

- Continue footing excavations
- Continue footing inspections
- Continue footing concrete pours
- Continue slab on grade prep
- Continue slab inspections
- Continue slab on grade concrete pours
- Continue CMU block installation
- Continue masonry mock-up panels
- Start masonry special inspections

Contract & Billings	
Contract	
Current Contract Value	\$1,465,541
Billings	
Date Last Billing Submitted	5/10/2022
Total Billed to Date (Including Retainage)	\$136,795.11
Date of Last Payment	N/A
Amount Paid to Date	\$0
Amount Open Receivables (Not Including Retainage)	\$123,115.60
Percent Billed to Date	9%