WEEKLY PHOTO REPORT APS Field House – Therrell High School

WINTER CONSTRUCTION

April 29, 2022

Prepared For: Atlanta Public Schools

Prepared By: Tyler Cade





Tree Removal

Tree Removal and Clearing





Structural Fill

Structural Fill

WEEKLY PHOTO REPORT APS Field House – Therrell High School



April 29, 2022

Last Week's Activities:

- Continued clearing and grubbing
- Continued site access roads
- Continued grading layout
- Continued subgrade inspections
- Continued fence demolition
- Continued temporary utilities
- Continued underground utilities
- Started subgrade undercutting
- Started subgrade undercut backfill

This Week's Activities:

- Completed fence demolition
- Completed site access roads
- Completed grading layout
- Completed subgrade inspections
- Completed subgrade undercutting
- Continued clearing and grubbing
- Continued subgrade undercut backfill
- Continued temporary utilities
- Continued underground utilities
- Started building pad structural fill
- Started subbase inspections

Next Week's Activities:

- Complete clearing and grubbing
- Complete subgrade undercut backfill
- Continue temporary utilities
- Continue underground utilities
- Continue building pad structural fill
- Continue subbase inspections

Contract & Billings Contract **Current Contract Value** \$1,477,751 Billings Date Last Billing Submitted N/A Total Billed to Date (Including Retainage) \$0 Date of Last Payment N/A Amount Paid to Date \$0 Amount Open Receivables (Not Including Retainage) \$0 Percent Billed to Date 0%