# WEEKLY PHOTO REPORT APS Field House – Therrell High School

WINTER CONSTRUCTION

May 6, 2022

Prepared For: Atlanta Public Schools

Prepared By: Tyler Cade



Tree Removal



Tree Removal







Structural Fill

## WEEKLY PHOTO REPORT APS Field House – Therrell High School



May 6, 2022

#### Last Week's Activities:

- Completed fence demolition
- Completed site access roads
- Completed grading layout
- Completed subgrade inspections
- Completed subgrade undercutting
- Continued clearing and grubbing
- Continued subgrade undercut backfill
- Continued temporary utilities
- Continued underground utilities
- Started building pad structural fill
- Started subbase inspections

### This Week's Activities:

- Completed clearing and grubbing
- Completed subgrade undercut backfill
- Continued temporary utilities
- Continued underground utilities
- Continued building pad structural fill
- Continued subbase inspections

#### **Next Week's Activities:**

- Complete building pad structural fill
- Complete subbase inspections
- Continue temporary utilities
- Continue underground utilities
- Start MEP below grade rough in

#### **Contract & Billings**

J	
Contract Current Contract Value	\$1,477,751
Billings Date Last Billing Submitted Total Billed to Date (Including Retainage) Date of Last Payment Amount Paid to Date Amount Open Receivables (Not Including Retainage) Percent Billed to Date	N/A \$0 N/A \$0 \$0 0%