

WEEKLY PHOTO REPORT

APS Field House – Therrell High School

April 8, 2022



Prepared For: Atlanta Public Schools

Prepared By: Tyler Cade



Silt Fence and Limits of Disturbance Layout



Silt Fence and Storm Layout



Silt Fence and Building Layout



Site Fence

WEEKLY PHOTO REPORT

APS Field House – Therrell High School



April 8, 2022

Last Week's Activities:

- Completed installation of TWCC site services
- Completed engineers' erosion control inspections
- Completed site survey and locates
- Continued site fencing

This Week's Activities:

- Completed site fencing
- Completed crane pad
- Started clearing and grubbing
- Started site access roads
- Started grading layout

Next Week's Activities:

- Continue clearing and grubbing
- Continue site access roads
- Continue grading layout
- Start structural fill inspections
- Start fence demolition

Contract & Billings	
Contract	
Current Contract Value	\$1,477,751
Billings	
Date Last Billing Submitted	N/A
Total Billed to Date (Including Retainage)	\$0
Date of Last Payment	N/A
Amount Paid to Date	\$0
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	0%