

## Ongoing Activities

02/11/19 – 02/15/19

- Erecting sequence 4 & 5 steel
- Lower and main level polished floor pours
- Fluid applied waterproofing for main and 2<sup>nd</sup> level north elevations
- Installing exterior brick on main, 2<sup>nd</sup> and 3<sup>rd</sup> level west
- Installing main, 2<sup>nd</sup> and 3<sup>rd</sup> level west overhead MEP
- Framing exterior main level east; and interior main, 2<sup>nd</sup> and 3<sup>rd</sup> west.

## Upcoming Activities

- 2<sup>nd</sup> level east elevated concrete pour
- Finish decking sequence 5 steel
- Painting lower level block walls
- Commence installing roof 3
- Commence framing/sheathing all elevations on east
- One-side interior walls on west
- Commence metal panel install

## Financial & Schedule Status

Current GMP = \$27.6M

Start Date: July 2, 2018

Bill to Date = \$10,797,089

Current Completion Date:  
July 10, 2019

## Project Overview



Photo of the project site from east end (future playfield) looking at terrace

## Safety Sector



### “Warning Lines”

Warning lines may be used as a component of fall protection in roofing operations (they may not be the primary method). They must be flagged with high visibility material every 6 feet, and be maintained at a height of 34-39”.





Temp lights burning on all 3 levels



Exterior framing beginning on east end



Metal panel insulation and z-furring



West end exterior topped out with brick



North elevation of main and 2<sup>nd</sup> west treated with fluid applied air barrier



Storefront install in progress





Lower level polished water cured and protected from traffic



Corridor C6-2 framing installed



2<sup>nd</sup> level east prepped for elevated slab pour



Kitchen hood system being installed



Corridor C1-4 framing being installed



VRF units installed on main level; spiral duct being installed in lower level

