

Ongoing Activities

03/25/19 – 03/29/19

- In-wall inspections on main and 2nd west
- Metal panel installation on elevation F
- Installing 3rd level west and main east overhead MEP
- Second and third level framing and one-side drywall in progress
- Roofing roof 5 over 2nd east
- 1st coat of paint in lower level
- Walk-in cooler/freezer and UDS install

Upcoming Activities

- Commence 1st two layers of all roofing
- Continue ceiling grid in lower level
- 2-siding walls
- 1st coat painting on main and 2nd west
- Commence modular block wall install

Financial & Schedule Status

Current GMP = \$27.6M

Bill to Date = \$13,602,850

Start Date: July 2, 2018

Current Completion Date:
July 10, 2019

Project Overview



Photo of the project site from southeast corner, site of future playfield

Safety Sector



Respiratory Protection

When extended exposure to fiberglass insulation is expected (such as during installation and removal), it is recommended to wear respiratory protection to prevent fiberglass particles from irritating your lungs.



Metal panel insulation and z-girts on elevation F (media center)



Storefront and glazing installed on elevation F-1 (fifth grade classrooms)



Poured planter walls at lower level vestibule entry / cafeteria



Transformer installed ahead of permanent power



Roofing over roof 5 in progress (STEM lab, chorus, etc.)



Fluid applied up through elevation I (STEM lab, chorus, etc.)



Epoxy flooring complete in kitchen



Walk-in freezer/cooler install in progress



UDS install in progress



Insulation install commencing following in-wall cover inspections



One-siding walls on 2nd floor east



OH grid and rough-in complete in cafeteria