

Ongoing Activities

04/01/19 – 04/05/19

- Two-siding walls in main level west
- Metal panel installation on elevation F
- Installing main and 2nd east overhead MEP
- Second level east framing and one-siding drywall in progress
- Final roof layer on roof 5 and 6
- 1st coat of paint in lower level
- Polished block install at lower level ramp walkway
- Brick install on elevation G
- Modular block wall install

Upcoming Activities

- Continue 1st two layers of all roofing
- East wing wall inspection
- 1st coat painting on main and 2nd west
- Terrace cast in place concrete walls
- Overhead door install at second level east
- Third floor drywall install

Financial & Schedule Status

Current GMP = \$27.6M

Bill to Date = \$16,300,269

Start Date: July 2, 2018

Current Completion Date:
July 10, 2019

Project Overview



Aerial of the project site from southeast corner

Safety Sector



Jobsite Fire Extinguishers

Portable fire extinguishers are required on job sites per OSHA standards. They are placed throughout the job based on class of the extinguisher and anticipated types/degrees of fire hazards.



South Entry Ramp/Stair Walls
Dampproofing and ACMU Veneer



Storefront Install East Wing (Elevation I)



Modular Block Wall Installation



Metal Panel Install at North Entrance
(Elevation F)



Trees Delivered to Site



Tree Removal at Temporary Parking
Lot during Spring Break



Mechanical Duct Install at Second Level East Corridor



Basketball Backstops Installed



First Coat of Finish Paint in Cafeteria



Insulation Install at Second Level Media Center



Second Level Classrooms Drywall Install



South Stair Installation (to receive precast treads and stainless handrails)