

Ongoing Activities

06/23/19 - 06/28/19

- Monument Sign Build
- Precast Stair Installation at South Stair Tower
- South Canopy Installation
- Site Sod Installation
- Final Parking Lot Paving
- Shelving Installation 2nd Level East
- Window Sill Installations
- Restroom Accessories Installation
- Final MEP Inspections
- Final Paint and Cleaning Interior

Upcoming Activities

- Richland Road Tie In Paving
- Design Team Punch
- Final Inspections

Financial & Schedule Status

Current GMP = \$27.6M
Bill to Date = \$22,916,635

Start Date: July 2, 2018
Current Completion Date:
July 10, 2019

Project Overview



South Aerial View (6/25/19)

Safety Sector



“Wet Cutting Masonry”

Masonry Trade Partners are using an integrated water delivery system on their masonry saws. This system uses pumps to circulate a continuous stream of water onto the cutting blade. This system is used per OSHA recommendation to help reduce the creation and potential exposure to silica dust.



Turf Playfield Install



Vehicle Gates Installed North and West Entrance



Monument Sign Install (in progress)



Final Parking Lot Paving and Walkway Installation



Canopy and Polished Block Column Wrap Installation



North West Sod Installation



Main Level East Floor Corridor VCT Wax



Stem Lab VCT and Millwork Installation



Elevator VCT and Finishes



Restroom Accessories Installation



South Stair Precast Tread and Landing Install



2nd Level Lobby VCT Installation and Paint