

## Ongoing Activities

9/17/18 – 9/21/18

- Site utilities install ongoing
- Lower level footing excavation in progress
- Lower level rebar for foundations delivered
- Curb and gutter install ongoing

## Upcoming Activities

- Binder coarse for the parking lot and Richland cut through
- Pour concrete retaining wall and foundations at the lower level

## Financial & Schedule Status

Current GMP = \$27.6M  
Bill to Date = \$2,015,811

Start Date: July 2, 2018  
Current Completion Date:  
July 10, 2019

## Project Overview



View of Project Site from Richland Road

## Safety Sector



## Jobsite Work Tables

Throughout the job, miscellaneous tasks require rough carpentry work. The best practice is to build a job table for the carpenters to work on a safe elevated surface without hunching or propping material up with their legs.





Curb and Gutter Concrete Pour



Foundation Rebar Delivered