

## Ongoing Activities

9/24/18 – 9/28/18

- Site utilities install ongoing
- Lower level foundation rebar installation
- Curb and gutter install ongoing
- Temporary power panel install
- Pour concrete foundations at lower level

## Upcoming Activities

- Binder coarse for the parking lot and Richland cut through
- Pour concrete retaining wall at the lower level
- Foundation block at lower level retaining wall
- Jobsite trailer mobilization

## Financial & Schedule Status

Current GMP = \$27.6M  
Bill to Date = \$2,783,384

Start Date: July 2, 2018  
Current Completion Date:  
July 10, 2019

## Project Overview



Aerial Photo of Project Site from North

## Safety Sector



## Green Hard Hat

Green hard hats are worn by workers that are new to the construction industry (within the first ninety days). This indicates to surrounding workers that this individual is still learning how an active jobsite operates. Extra training is given to these individuals to ensure they learn and practice all of the safety measures in their new environment.





Curb and Gutter Concrete Poured at New  
Richland Road



Foundation Rebar Installation