

Ongoing Activities

10/8/18 – 10/12/18

- Site utilities install ongoing
- Lower level foundation rebar installation
- Parking lot binder course
- Demucking & dewatering trenches, following heavy rains
- Pour concrete foundations and walls at lower level

Upcoming Activities

- Complete pouring concrete retaining wall at the lower level
- Commence waterproofing wall at lower level
- Commence foundation block at lower level retaining wall
- Jobsite trailer mobilization
- Commence excavation and reinforcing of spread footings

Financial & Schedule Status

Current GMP = \$27.6M
Bill to Date = \$2,783,384

Start Date: July 2, 2018
Current Completion Date:
July 10, 2019

Project Overview



Photo of Project Site from Richland Road

Safety Sector

**COLD WEATHER
DISGUISES YOUR BODY'S
DEHYDRATION SIGNALS—
STAY WARM AND
HYDRATED**

Hydration

As cooler weather approaches, an emphasis on hydrating on the jobsite will continue to be a priority. In fall/winter weather, people feel about 40% less thirsty due to the visual indicator, sweat, turning in to vapor as opposed to remaining on the skin. However, the body's need for water is unchanged throughout the year.



Binder course laid in parking lot and
Richland Road cut through



Concrete wall reinforcement and forming at
north wall of gymnasium



Poured reinforced concrete wall at
southeast corner of building